গণপ্রজাতন্ত্রী বাংলাদেশ সরকার জনশক্তি, কর্মসংস্থান ও প্রশিক্ষণ ব্যুরো ৮৯/২, কাকরাইল, ঢাকা।

স্মারক নং-৪৯,০১,০০০০,৩২৪,১৬,০১৩,১৪-🕈 🕡

তারিখ: /০৭/১৪২৪ বঙ্গাব্দ /১১/২০১৭ খ্রিস্টাব্দ

বিষয়: বিএমইটি কর্তৃক বাস্তবায়নাধীন ৫-আইএমটি স্থাপন শীর্ষক প্রকল্পের ২০১৭-১৮ অর্থ বছরে অক্টোবর মাসের

অগ্রগতি প্রতিবেদন প্রেরণ।

জনশক্তি, কর্মসংস্থান ও প্রশিক্ষণ ব্যুরো (বিএমইটি) কর্তৃক বাস্তবায়নাধীন মুন্সিগঞ্জ, ফরিদপুর, চাঁদপুর, সিরাজগঞ্জ ও বাগেরহাট জেলায় ৫টি ইনস্টিটিউট অব মেরিন টেকনোলজি (আইএমটি) স্থাপন (৩য় সংশোধিত) শীর্ষক প্রকরের অক্টোবর, ২০১৭ মাসের অগ্রগতি প্রতিবেদন নির্ধারিত ছকে এতদসঙ্গে প্রেরণ করা হলো।

সংযুক্তি: ০৩ (তিন) পাতা।

5511-

(স্বপন কুমার ভৌমিক) যুগ্মসচিব

প্রকল্প পরিচালক

৫-আইএমটি স্থাপন প্রকল্প সেল: ০১৮২০০৭৭১৮০

ই-মেইল : pd5imt2010@gmail.com

সচিব

প্রবাসী কল্যাণ ও বৈদেশিক কর্মসংস্থান মন্ত্রণালয় প্রবাসী কল্যাণ ভবন, ৭১-৭২, পুরাতন এলিফ্যান্ট রোড ইস্কাটন গার্ডেন, রমনা, ঢাকা-১০০০।

দৃ. আ. যুগাসচিব (পরিকল্পনা ও উনুয়ন)।

স্মারক নং-৪৯.০১.০০০০.৩২৪.১৬.০১৩.১৪-প 📿

তারিখ:

29 /০৭/১৪২৪ বঙ্গাদ

(১) /১১/২০১৭ খিস্টাদ

অনুলিপি সদয় অবগতি ও কার্যার্থে প্রেরণ করা হলো :

- মহাপরিচালক, জনশক্তি, কর্মসংস্থান ও প্রশিক্ষণ ব্যুরো (বিএমইটি), ৮৯/২, কাকরাইল, ঢাকা।
- ২। পরিচালক (প্রশাসন ও অর্থ), জনশক্তি, কর্মসংস্থান ও প্রশিক্ষণ ব্যুরো (বিএমইটি), ৮৯/২, কাকরাইল, ঢাকা।
- ৩। জনাব মোহাম্মদ জাহাঙ্গীর হোসেন, উপপরিচালক (প্রশিক্ষণ) ও উনুয়ন বাজেট সমন্বয়কারী, বিএমইটি, ৮৯/২, কাকরাইল, ঢাকা।
- 🛿 ৪। ভাটাবেজ অ্যাভমিনিষ্ট্রেটর, ওয়েজ আনার্স কল্যাণ বোর্ড, প্রবাসী কল্যাণ ভবন, ইস্কাটন গার্ভেন, রমনা, ঢাকা।

৫। নথি।

্ব ০ ত (>> \>) (মুঃ রফিকুল ইসলাম) উপপরিচালক (প্রশিক্ষণ) ৫-আইএমটি স্থাপন প্রকল্প

Government of the People's Republic of Bangladesh Ministry of Planning Implementation Monitoring and Evaluation Division

Monthly Implementation Progress Review meeting	IMED 05/2003(Revised)			
of ADP included Project of the year 2017-2018	Monthly Progress Report			

Reporting Period: October, 2017

Name of the Ministry/Division/Organization : Ministry of Expatriates' Welfare & Overseas Employment.

(Taka in lac)

Name of Project	Allocation for the year 2017-2018			Taka A	Expenditure up to October & % of Allocation			
	Total	Total Taka Project / (RPA		released	Total Taka	%	Project Aid (RPA)	
a) Main Programı	ne:							
	1300,00	1300.00		650,00	463.75	35.67%		
Sub Total:	1300.00	1300.00		650.00	463.75	35.67%		
b) Technical Assi	stance Progr	amme:						
Sub Total:						-		
c) Organization's	Self Finance	ed Programme						
Sub Total:				2		- 4		
d) Food Aided Pr	ogramme;							
Sub Total:				0	(0)	2		
Grand Total:	1300.00	1300.00	-	650.00	463.75	35.67%	340	



ক্ষাৰ ক্ষিত্ৰ লি কাছি স্বাধান ও প্ৰায়েশ্বৰ ও প্ৰশ্নেষ্ঠাই কোনে ১২ নি টি থাপন প্ৰয়াই ভাষাপতি, ক্ষমিগ্ৰান ও প্ৰশিক্ষ বাজা ৮৯/২, কাক্ষাইল, ঢাকা-১০০০

Reporting Period: October, 2017

Name of the Ministry/Division/Organization

: Ministry of Expatriates' Welfare and Overseas Employment

1. Name of the Project/Operational plan

: Establishment of 05 (Five) Institute of Marine Technology (IMT) at Munshigoni, Faridpur, Chandpur, Sirajgonj & Bagerhat (3rd Revised).

2. Objectives of the Project/Operational plan (in Brief).

The main objective of the project is to establish 05 (five) Institute of Marine Technology (IMT) to develop skilled manpower for the water Transport and Shipbuilding sector.

Specific objectives are to provide employment for unemployed youths through skill development training according to the requirement of the growing shipbuilding industries both at home and overseas market.

3. Implementation Period

01.07.2010 - 31.12.2017

4. Location of the Project/Operational plan

Munshigonj, Faridpur, Chandpur, Sirajgonj &

Bagerhat.

GOB

5. Source of Funding (with amount)

6. Estimated cost (In lac taka)

a) i. Original

ii) Revised

b) Cumulative Progress up to last June

c) Current year Allocation and Physical Target

d) Progress of current month

e) Progress up to the current month of the year

f) Fund released up to the current month

7. Quarterly Financial and Physical

Tk 19237.58 lac

Tk 24418.33 lac

Tk 22220.00 lac

Tk. 1300.00 lac

Tk. 07.19 lac

Tk. 463.75 lac

Tk. 650.00 lac

2nd Quarter 3rd Quarter 4th Quarter 1st Quarter Financial Physical Financial Physical Financial Physical Financial Physical 650.00 (50%)650.00 (50%)00.00 (0%)00.00 (0%)b) Achievement 456.56 07.19 1.11% 70.24%

(Physical progress as the % of the project)

a) Target

৮৯/২, জাকরাইল, চাড়া-১০০০

Target and Achievement of the main Components : of the Project

(Taka in lac)

S.L No	Work components (With quantity)	Estimated cost (As per DPP)	Achievement up to last June		Target of current year (2017-18)		Progress up to the October, 2017 month of current year	
			Financial	Physical	Financial	Physical	Financial	Physical
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
1.	Officers, Staff Salary & Allowances	66.00	41.99	63.62%	7.50	11.36%	0.00	0.00%
2.	Supply & Service	586.93	447.92	76.32%	281.50	47.96%	10.72	3.81%
3.	Repair, Renovation & Maintenance	25.00	19.13	76.52%	11.00	44.00%	0.03	0.27%
4.	Transport/Vehicle	261.00	258.47	99.03%	-	1948	0.00	0.00%
5.	Machinery /Training Equipment	4360.85	4280.68	98.16%	30.00	0.69%	0.00	0.00%
6.	Office Equipment	18.00	13.28	73.78%	13.00	72.22%	0.00	0.00%
7.	Furniture	885.80	875,39	98.82%	7.00	0.79%	0.00	0.00%
8.	Land acquisition/purchase	857.82	857.72	99.99%	-	1920	121	122
9.	Civil Construction	17356.93	15425.42	88.87%	950.00	-5.47%	453.00	47.68%
	Total	24418.33	22220.00	91.00%	1300.00	5.32%	463.75	35.67%

9 Reasons for the delay of Project Implementation

Delay in tendering process.

10. Existing problems of implementation of the project

Civil Contractors are performing their work very slowly.

PWD's close supervision is very necessary.

for sla

প্রকাশ পরিচালক
খ্রিকাশ পরিচালক
খ্রিকাশ পরিচালক
খ্রিকাশ গরিকাশ এই লগ্ন প্রার্থিও ও
বাগেরটো কেলন মই এম টি লগন একার
জনশান্ত, কাইন্যান্ত এ গণিকাশ ব্যার্থি
৮৯/২, কাক্যাইন, চাকা-২০০০